Completion Report

1	Name of Wok	Work regarding for gangs regis & toilet for Ent Sft 6.00 AM to 2.00 PM = Security, Sc/St & Ladies etc -ke Dhalis Sewer etc Bagalur
2	Sanctioned Estimate No.& Date	EE/DD/TS 19k-13.14 30.10.13
3	Head of Acount which is Chargeable	P — 1491
4	Enstrument Order No. & Date	40.0260/1514 15.2.14
5	Name of Contractor	Jagannatha K.
6a	Time Stipulated for Completion of work	365 days.
b	Delay in execulation of work	
7	Measurement recorded in MB	1711/12.13 page
	Page No	Page No. 50 to 52.
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official incharge of the work	
10	a) JUNIOR/ ASST. Eng	Venkatesh D.S.Manjunath
	b) Asst. Exe. Engineer	E. Rangaswamy

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings
12.00	1196905.50	—	3034.50

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward no.145

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

Scanned by CamScanner